



## REPORT TO BOARD OF TRUSTEES

### March 30, 2021

Deb Crawford, Director of Education

---

**SUBJECT:** Portapak Replacement & Childcare Expansion Project – Sacred Heart Catholic School, Port Lambton - Update

**PREPARED BY:** Amy Janssens, Associate Director – Corporate Services & Treasurer  
Tony Montanino, Manager – Facility Services

---

#### BACKGROUND:

On August 25, 2020, the Board of Trustees received for information an overview of our September 30, 2019 business submission for the replacement of the portapak structure and the expansion of the child care centre at Sacred Heart Catholic School, Port Lambton.

The overall construction phasing has been modified and updated based on discussions with our project architect. Included in tonight's schematic design presentation are detailed pictorial phasing timelines capturing the extent of construction planned from June 29, 2021 to August 31, 2023. The construction phasing timeline are as follows:

#### Construction Timelines

---

##### Capital Project Phasing

- |                             |   |
|-----------------------------|---|
| 1 Jun 29 - Aug 6, 2021      | Relocate portapak and expanding east parking lot            |
| 2 Aug 7, 2021 - Apr 4, 2022 | Construct childcare addition                                |
| 3 Apr 4 - Jun 30, 2022      | Construct school addition, relocate bus loading to John St. |
| 4 Jul 4 - Sep 2, 2022       | Construct new classrooms, washrooms, and west parking lot   |
| 5 Sep 5 - Dec 31, 2022      | Complete the childcare construction                         |
| 6 Jan 1 - Jun 29, 2023      | No construction activities                                  |
| 7 Jul 3 - Aug 31, 2023      | Classroom and mechanical upgrades to existing school        |

#### RECOMMENDATION:

**That the St. Clair Catholic District School Board receive the report: *Portapak Replacement & Childcare Expansion Project – Sacred Heart Catholic School, Port Lambton - Update* for information.**